

BID SCHEDULE - Revised April 8, 2025

OVERLAY (SPRING, FY 24-25) IN YAVAPAI COUNTY, ARIZONA

PROJECT #2502380

1. Yavapai County Engineering Department hereby requests the services of a licensed contractor for **OVERLAY (SPRING, FY 24-25) IN YAVAPAI COUNTY, ARIZONA - PROJECT #2502380**, in accordance with the attached plans and these specifications.
2. All bids shall be on this form and signed by the owner or his legally authorized and binding representative. The low bidder will be required to sign a legally binding contract to perform the requested work at the price quoted.
3. The Contractor shall provide all Quality Control Testing and certification for the project. Yavapai County shall provide Quality Assurance Testing and inspection for the project.
4. The unit prices submitted shall include all costs to produce the required finished product and shall also include but not be limited to fees, taxes, fines, permits, royalties, testing and quality control, oils, admixtures, insurance, bonding and any other costs incidental to this project.
5. A Bid Bond will be required in the amount of 10% of the total amount bid. A Performance Bond will be required in the amount of 100% of the total amount bid. A Payment Bond will be required in the amount of 100% of the total amount bid.

The successful bidder will be determined on the basis of the bid submitted for **OVERLAY (SPRING, FY 24-25) IN YAVAPAI COUNTY, ARIZONA - PROJECT #2502380**.

The following quantities are approximate. Payment will be based in field measured quantities.

The following bid shall be valid for a period of Sixty (60) days.

I, _____, representing _____ (Company Name), _____ (Address and Phone Number), _____ (Contractor's License Number), do hereby submit the following bid for **OVERLAY (SPRING, FY 24-25) IN YAVAPAI COUNTY, ARIZONA - PROJECT #2502380**.

Signed

Date

BID SCHEDULE - Revised April 8, 2025

OVERLAY (SPRING, FY 24-25) IN YAVAPAI COUNTY, ARIZONA

PROJECT #2502380

No.	Description	Quantity	Unit	Unit Price	Total Amount Bid
1	2" Overlay Asphaltic Concrete Pavement, 1/2" High Traffic, PG 64-22	1,650	TN		
2	Shoulder Build-Up and Grading	8,014	LF		
3	Shouldering Material	92	TN		
4	Bituminous Tack Coat (0.10 GAL/SY)	1,480	GAL		
5	Bituminous Pavement Removal by Milling and Disposal, Mill 2"	190	SY		
6	Thickened Edge Pavement Prep	400	LF		
7	Pavement Match Type "ML1"	7	EA		
8	Pavement Match Type "ML2"	6	EA		
9	Pavement Match Type "C-1"	43	EA		
10	Pavement Match Type "C-2"	8	EA		
11	Pavement Match Type "G-1"	44	EA		
12	Pavement Match Type "P-1"	6	EA		
13	Water Valve Frame Adjustment	1	EA		
14	Manhole Frame adjustment	5	EA		
15	Mobilization	1	LS		
16	Construction Survey and Layout	1	LS		
17	Traffic Control	1	LS		
18	Quality Control and Testing	1	LS		
19	Force Account	1	LS	\$44,500.00	\$44,500.00
TOTAL AMOUNT BID					

TOTAL AMOUNT BID - (numbers and words): \$ _____

FIRM: _____

BY: _____

TITLE: _____

EMAIL: _____